BUILDING INTEGRITY

SHOP FLOOR REFERENCE

Daily Shop Routine

Panel Fabrication — Straw-Core Wall Panels

PPE REQUIRED Jeans/pants · closed-toe hard shoes · earplugs · safety glasses · mask

- [ ] **9:00–9:10 AM — Morning Meditation**
- [ ] **Set Up Table**
- [ ] **Cut Panel Pieces for Today's Batch**
  - Always make sure wood is firmly pressed against the chop saw stop
  - Check measurement with a light nick on the wood, then double-check every other piece

  > **FROM THE SHOP**
  > 1/16" accuracy is the tolerance — 1/32" or dead-on is the goal. The nick lets you check without committing to the cut.
- [ ] **Prep Straw Pile**
- [ ] **Load Table and Squish**
  - ~3' of loose straw compacts to 1'
  - Verbally communicate each time the pusher extends or retracts
  - Always be in a safe position relative to the pusher
  - Use metal pole and chains to temporarily hold compaction
  - Girts must be centered and square
  - Trim the edges of straw with trimmer while in the table, for accessibility to girts
  - Shoot screws into girts
  - Clear for the plate with trimmer tools, pocket knife, crowbars, and magic tools
  - Loosen table and pull pusher away to extract the panel
  - Repeat for batch of panels

  > **FROM THE SHOP**
  > The pusher doesn't get quiet moves. Call out every extend and retract, and know where your body is relative to it before it moves — every time, no exceptions.
- [ ] **Finish Trimming Panels**
  - Some trim can be done in the table
- [ ] **Panel Surgery with Plunge Cutter**
- [ ] **Square Panels**
  - Ratchet straps & a screw
  - Pipe clamps
- [ ] **Quality Control Check**
  - Screw count & finish
  - Tolerance of 1/16" — otherwise, fix
  - Stuff voids and fill around girts with wool
- [ ] **Stack & Tarp**
- [ ] **Sweep Floor**
- [ ] **Deliver Straw**
- [ ] **Turn Off Tools and Lights**
- [ ] **Lock Doors**